MG at Ballard, LLC
Merrill Gardens at Ballard
5601 24th Ave. NW
Seattle, WA 98107

Subcontractor Coordination Meeting #23

Date: 2/4/2015
Place: 2419 NW 57th Street (Jobsite Office)
Time: 10 AM
Attachments: 3 week look ahead schedule, Safety topic, Sign In Sheet

Prepared By: Ben Robles
Persons in Attendance:

Name	Company	Phone	Email
James Wilkins	MGB	425-772-0107	jwilkins@srmdevelopment.com
Ben Robles	MGB	509-844-1569	ben@srmdevelopment.com
Jose Luis Araujo	Carrillo	720-561-0671	jaraujo@carrilloconstruction.com
Gus Castaneda	OWP	425-442-0216	gusowp@gmail.com
Tim Kuiken	Unity	206-639-7819	timk@unityelectric.com
Brandon Elley	MGB	425-308-2592	brandon@srmdevelopment.com
Humberto Alcaraz	MGB	206-747-1146	-
Mike Jenkins	USM	2016 604-2360	mikej@us-mechanical.com
Dave Dugger	Axiom	360-410-6959	-
Matt Kalob	McGregor	206-730-2368	-
Mikey Waldron	Ravensdale Painting	360-775-9735	ravenspaint360@gmail.com

A. General Review				
Item #	**Date**	**Item Description**	**Contractor**	**Follow Up**
1.01	6/18/2015	Work hours are from 7am - 7pm Monday thru Friday and 9am - 5pm on Saturdays.	All Subs	On Going

1.02	6/18/2015	All contractors must provide a site specific safety program on the first day of work.	All Subs	On Going
1.03	6/18/2015	Permission from the Superintendent must be obtained to work on Saturdays. Contractor should bring a full crew and must coordinate the crane if needed.	All Subs	On Going
1.04	6/18/2015	All workers must have completed the MGB safety orientation before working on site.	All Subs	On Going
1.06	6/18/2015	Coordinate material storage/lay down area's with the superintendent.	All Subs	On Going
1.07	6/18/2015	Parking will not be provided.	All Subs	On Going
1.08	6/18/2015	A subcontractor coordination meeting will take place every Thursday at 10am. All foreman are required to attend and any contractors who are absent will be held responsible for the schedule set in the meeting.	All Subs	On Going
1.09	6/18/2015	Meeting minutes will be produced with in 72 hours of the meeting.	MGB	On Going
1.10	6/18/2015	Contractors will have 48 hours after issuance of the meeting minutes to correct schedule or notes. Silence is consent.	All Subs	On Going
1.11	6/18/2015	Daily reports must be submitted at the end of each day or no later than the following morning.	All Subs	On Going
1.14	6/18/2015	Do not start work on the site before 7am. This is a work ordinance not a noise ordinance.	All Subs	On Going
1.15	6/18/2015	Delivery's should not arrive before 7am. It is best to schedule delivery's at 7:15 or later	All Subs	On Going
1.16	6/25/2015	Safety Orientation: With work starting to pick up, all crews must complete the mandatory safety orientation.	All Subs	On Going
1.17	7/23/2015	Delivery Board: Now that work is starting to pick up, all subs are to inform site management of deliveries.	All Subs	On Going
1.18	7/23/2015	Shower Stalls are not work benches! Once shower stalls arrive on site, do not use them as a working surface.	All Subs	On Going
1.19	8/13/2015	Temp Lighting is provided to the site. Task specific lights are to be provided by the subcontractors performing the work.	All Subs	On Going
1.2	8/13/2015	All subs are to bring there own ladders. Main egress ladders will be provided by MGB.	All Subs	On Going

1.21	8/13/2015	Workers that break large temp light bulbs are responsible for the cost to replace them.	All Subs	On Going
1.26	10/29/2015	No food or drink (other than water) is allowed in the wood framing levels. Lunch can be taken only on level 1.	All Subs	On Going
1.27	9/24/2015	If a foremans phone goes off during the sub coordination meeting then they will be responsible to bring donuts to the next meeting.	All Subs	On Going
1.28	10/8/2015	Keep Materials off of the sidewalk at the end of the day. Not only protection of pedestrians, but also so that materials are not stolen.	All Subs	On Going
1.29	11/5/2015	No Parking along NW 56th Street.	All Subs	On Going
1.3	11/12/2015	All Subs are required to bring and use their own task lighting.	All Subs	On Going
1.31	11/19/2015	Be aware that housekeeping is to be performed at the end of each day. NOT the end of the week	All Subs	On Going
1.32	12/17/2015	Temp Heat and temp power is not to be tampered with by workers. Please speak with the site foreman regarding temp heat and power issues.	All Subs	On Going

B. Items by Division		**Item Description**	**Contractor**	**Follow Up**
01 00 00 General Requirements				
1.01	6/18/2015	All work and material must be per spec. Do not ask to compromise quality.	All Subs	On Going
1.03	6/18/2015	All crews must have at least one certified rigger on their crew.	All Subs	On Going
1.04	6/18/2015	If a contractor cannot provide a certified rigger, they must schedule rigging/off loading with the office.	All Subs	On Going
1.07	6/25/2015	Once wood framing begins, crews will not be allowed to park along the north side of NW 56th Street.	All Subs	On Going
1.08	6/25/2015	Do not pull on electrical cords. If something needs to be unplugged, go to the power source and unplug properly.	All Subs	On Going
1.14	7/16/2015	Each trade shall have the foreman begin checking in at the main offic with the Site Superintendent every morning.	All Subs	On Going

1.16	8/13/2015	Subcontractors exposed to a fall hazard must have a task specific fall protection plan on file.	All Subs	On Going
1.20	10/8/2015	Sub Tailgate Safety Meeting Minutes must be turned into the jobsite office to Ben Robles. Subs are required to hold their own safety meeting every week. The Site Safety Meeting that MGB holds each week does not count.	All Subs	On Going
1.21	10/8/2015	Task Specific Lighting is to be provided by the subs. MGB will provide corridor and common area lighting, but task specific is not. Crews should bring own equipment as a means to light up the specific working area. Head lamps do not suffice as task lighting for long durations	All Subs	On Going
1.22	10/29/2015	Pac-One will do all fire caulking in the building. Subs will give credit back to MGB to eliminate this from their scope	All Subs	On Going
1.24	11/5/2015	MGB requires that all items order that require long lead times have written confrimation from supplier	All Subs	On Going
1.26	11/12/2015	Subs are not allowed to use or take tools from MGB. MGB employees are not expected to use the tools of the other subs	All Subs	On Going
1.27	11/12/2015	Subs will let eachother know, and management when they need to do work in the shafts.	All Subs	On Going
1.29	11/12/2015	All Electrical, Plumbing, etc exterior penetrations need to be installed ASAP.	All Subs	11/19/2015
1.31	12/17/2015	If subs are to use the reach forklift, they must have certification. Also, they must keep mud out of the street. If mud or dirt is tracked into the street or sidewalk, the sub will be responsible to clean it up.	All Subs	On Going
1.32	12/17/2015	If crews will be receiving materials from the loading platform, and need to remove the handrails, then a fall protection plan will need to be created, reviewed, signed, and enforced. Please meet with MGB staff prior to receiving deliveries from the platform.	All Subs	On Going
1.33	1/7/2016	All deliveries must be scheduled with site management and written down on the dleivery board.	All Subs	On Going
1.34	1/7/2016	Workers are not allowed to park vehicles on the north side of NW 56th street. Cars will be towed if it is not a delivery.	All Subs	On Going

1.35	1/7/2016	Each sub is responsible to walk the units prior to inspections. Check for loose ends and missing items.	All Subs	On Going
1.36	1/14/2016	Foreman need to relay what is discussed in the foreman coordination meetings to their crews.	All Subs	On Going
1.37	1/21/2016	Foreman are to focus on getting areas complete. We want to eliminate loose ends.	All Subs	On Going
1.38	1/21/2016	The dates on the schedule are not suggestions. These are the dates that items need to be completed.	All Subs	On Going
1.39	**1/28/2016**	**NO FOOD past level 2.**	**All Subs**	**On Going**
1.40	**2/4/2016**	**Crews are working to have the building better locked down during non-**	**All Subs**	**On Going**
1.41	**2/4/2016**	**Stay off the levels where Carrillo is whole-house rocking. We want to avoid as much congestion as possible.**	**All Subs**	**On Going**
1.42	**2/4/2016**	**All crews that have tools or equipment on level 3, must move their materials out of the units. GWB will start soon.**	**All Subs**	**On Going**
1.43	**2/4/2016**	**All work is to stop in units 712, 713, 714, and 715.**	**All Subs**	**On Going**
1.44	**2/4/2016**	**Watch out for PT Cables.**	**All Subs**	**On Going**
02 00 00 Existing Conditions				
		none at this time		
03 00 00 Concrete				
3.12	1/14/2016	Gypcrete for level 5 is to be installed on 02-15-16 & 02-16-16	NW Gypsum	2/18/2016
04 00 00 Masonry				
05 00 00 Metals				
5.13	11/19/2015	VTAC's are to sit on a wood platform in the VTAC Closets.	USM	12/3/2015

06 00 00 Wood, Plastics, and Composites				
6.19	11/19/205	Pick Up Framing needs to be better coordinated in order to meet the demands of the project.	Superior	On Going
07 00 00 Thermal and Moisture Protection				
7.20	12/3/2015	Cordinate with MGB mgmt to correct all JRS action items asap after they are issued.	Axiom	On Going
7.21	1/28/2016	Unity needs to stub out remaining exterior electrical. Plumbing has properly stubbed out any items.	Axiom/Unity	2/11/2016
08 00 00 Doors & Windows				
8.02	1/21/2016	McGregor to start willwork door and millwork delivery on Monday 02-07-16.	McGregor	2/11/2016
8.03	1/28/2016	Do not lean doors or millwork on painted walls.	McGregor	On Going
8.04	2/4/2016	To facilitate access to equipment in the mechanical closet in the MC Dining Room, it is being requested that the opening change to a double door. The the closet will not change in size. McGregor to verify the best door size to use in this location (Door #224D).	McGregor	2/11/2016
09 00 00 Finishes				
9.12	11/12/2015	MGB will make sure that the steel stud recycling is not comingled with Carrillo's	MGB and Carrillo	On Going
9.13	12/17/2015	Crews are not to hang GWB around extenstion cords.	Carrillo	12/17/2015
9.14	12/18/2015	Once crews begin to tape and mud, they will be responsible to point fans and heat in the areas that need the air flow.	Carrillo	On Going
9.15	1/7/2016	Gypcrete will happen after paint. Level 7 was an exception.	Ravensdale	On Going
9.16	1/7/2016	Texture must be consistent	Carrillo	On Going
9.18	1/21/2016	ACT wiring to start in the main lobby areas where spray foam is being installed on 1/26/2016	Acoustics NW	1/28/2016
9.20	1/28/2016	Carrillo: Do not cover outlets when hanging GWB.	Carrillo	On Going
9.21	1/28/2016	Sustainable needs to complete shower stall floor leveling on level 3 by 2/3/16.	Sustainable	2/4/2016

10 00 00 Specialties				
		none at this time		
11 00 00 Equipment				
11.10	1/28/2016	Boelter needs to get started on their ANSUL System Shop Drawings	Boelter	2/11/2016
12 00 00 Furnishings				
12.01	1/14/2016	Level 6 cabinet delivery is to take place on the 5th. Install will start on the 8th.	BMC	2/11/2016
12.02	1/14/2016	All cabinet pulls and hardware are to be delivered to MGB management. MGB does not want this hardware to be left on site, but in their possession.	BMC	1/21/2016
13 00 00 Special Construction				
		none at this time		
14 00 00 Conveying Equipment				
14.10	12/3/2015	Elevator Crews will have an install start date of Mon Jan 25th	Thyssen Krupp	1/25/2016
21 00 00 Fire Suppression				
22 00 00 Plumbing				
22.10	9/17/2015	Please review all RFI's and ASI's pertaining to your scope.	OWP	On Going
22.15	12/3/2015	Exterior boxes need to be roughed in ASAP	OWP	On Going
22.16	1/14/2016	OWP is to install low profile drain caps over the roof drains on the party deck.	OWP	1/28/2016
23 00 00 Heating, Ventilating, and Air Conditioning (HVAC)				
23.14	9/17/2015	Please review all RFI's and ASI's pertaining to your scope.	USM	On Going
23.21	10/29/2015	Pac-One will do all fire caulking in the building. Subs will give credit back to MGB to eliminate this from their scope	USM/Unity/One Way Plumbing,	11/5/2015
23.28	1/14/2016	USM needs to get more manpower out to the jobsite.	USM	1/28/2016
23.30	1/21/2016	Common area duct work (where spray foam is located) must be completed by 2/1/2016.	USM	2/4/2016

26 00 00 Electrical				
26.14	9/17/2015	Please review all RFI's and ASI's pertaining to your scope.	Unity	On Going
26.19	10/29/2015	Exterior boxes should be roughed in ASAP.	Unity	On Going
26.21	12/3/2015	Ask questons about the depth and location boxes and fixtures that are in question.	Unity	On Going
26.22	1/7/2016	Leave the cover plates off of trim items in the units. Install the cover plates once unit paint is done.	Unity	On Going
26.23	1/14/2016	Electrical rough in for exterior string lights needs to be completed as well. Many of the patios have string lights (north level 1, roof party deck, MC patio on level 2) and currently there is no electrical ran to these areas that require string lights.	Unity	2/3/2016
26.24	1/14/2016	MGB has been trying to work with SCL to have the conduits that are on the power pole to be relocated. Prior to having the permament power installed on the site, SCL is requiring that these cnduits need to be moved to the other side of the pole or else we cannot get temp power pole.	MGB, SCL	2/3/2016
26.25	1/21/2016	Common area electrical (where spray foam is located) must be completed by 2/1/2016.	Unity	2/4/2016
27 00 00 Communications				
		none at this time		
28 00 00 Electronic Safety and Security				
		none at this time		
31 00 00 Earthwork				
		none at this time		
32 00 00 Exterior Improvements				
		none at this time		
33 00 00 Utilities				

33.01	2/4/2016	Aces 4 will be scheduled to come back out and do the water and fire connections, and put down CDF under the driveway on 2/9/2016.	Aces 4	2/11/2016
C. Outstanding Change Orders				
		none at this time		
D. Request For Information				
		none at this time		
E. Submittal Log Review				
		none at this time		
F. Safety Concerns				
1.23	1/21/2016	How to avoid forklift tipovers: Do not try to do a U-turn on a ramp, keep load tilted slightly back, use extreme cautions on grades and ramps, do not handle loads that are more than the rated capacity, and always wear the seatbelt in the forklift.	All Subs	On Going
1.24	1/28/2016	Temporary Wiring and Electrical Cords: Keep cords in a good condition. Temporary wiring should only be done by an Electricican. Don't overload a power box or a circuit.	All Subs	On Going
1.25	2/4/2016	Prevent Back Injuries: Lift with your legs and not your back, make sure that you have a dure footing when lifting, and do not lift above what you are able.	All Subs	On Going

Next meeting will be held Thursday 2/11/2016 at 10 AM

Meeting Adjourned

The preceding minutes are MGB interpretation of the items discussed, and the decisions reached at the above referenced meeting. Any person desiring to add to, or otherwise change the minutes, are asked to correct the written statement within 48 hours of issuance of said minutes.

Weekly Safety Meetings Premium Membership
Safety Training for the Construction Industry
© 2016 Safety Meeting Outlines, Inc.
SRM Development
Volume 39 Issue 5 February 1, 2016

Prevent Back Injuries

When you have back pain—dull, sharp, achy, or stabbing—it's difficult to focus on your job. Your back pain might even make it impossible for you to work if the injury is severe enough. Construction work has the highest rate of back injuries across all industries except transportation. Let's do something to prevent back injuries.

The number one cause of back injuries is manual material handling. All the lifting, carrying, pushing, and pulling you do puts your back at risk for sprains, strains, and injuries.

You can make choices that will prevent back injuries:

- Stretch and loosen up before you start work. If your muscles, tendons, and ligaments are cold and stiff, they are not ready to meet the demands of heavy lifting.
- When the load is too heavy, ask for help, or split the load up into parts you can manage.
- Whenever you can, use a mechanical lifting device such as a hand truck, dolly, forklift, pallet jack, or hoist to help move the load.
- When you're using a cart, hand truck, or pallet jack, it's safer to push the load than to pull it. Your back is more stable when you're pushing, and if you stumble, the load won't run over you.
- Know your personal lifting capacity, and don't exceed it.
- Size up every load and determine its weight before trying to lift it.
- Before lifting an object, make sure you have a balanced stance with your feet about shoulder width apart.
- Lift with your legs and not your back.
- Lift gradually and carefully.
- Keep the load close to your body.
- Avoid overreaching and lifting over your head.
- Do not twist your body when lifting or moving a load. Turn your whole body instead.
- Store materials at waist height when it's practical.
- Working with your back bent will cause fatigue and pain over time. Raise your work to waist level if you can.
- Keep floors and walkways clear and dry. Slips and trips are a major cause of back injuries.
- Don't work beyond your limits. Prolonged lifting reduces your lifting ability, and fatigue will make your lifting technique sloppy. Take occasional rest breaks to let your body recover.
- If you do hurt your back, report the injury to your supervisor right away.

Preventing back injuries is mostly a matter of building good habits. Practice back safety every day, with every lift.

SAFETY REMINDER

Avoiding a back injury is easier than recovering from one.

NOTES:

SPECIAL TOPICS /EMPLOYEE SAFETY RECOMMENDATIONS/NOTES:

leave cords off the door.

Gustavo Cardenedo O.W.P.

S.A.F.E. CARDS® PLANNED FOR THIS WEEK:

REVIEWED MSDS # SUBJECT:

MEETING DOCUMENTATION:

JOB NAME: Merrill Gardens at Ballard, LLC

MEETING DATE: 2/4/2016

SUPERVISOR: Ben Robles

ATTENDEES: Ben Robles - MGB
MGB
Matt Kalb MDH
MDH
Mikey Waldron
Tim Kuiken UEC
MGB
Humberto Alcaraz MGB
Jose Luis
David Duggan

These instructions do not supersede local, state, or federal regulations.

MG at Ballard

Subconctractor Meeting Sign-In

Name	Company	Telephone #	Email
Ben Rebles	MGB		
James Wilkins	MGB		
MATT KALED	McGREGOR DOOR	206 730 2368	
Belinda Viera	McGregor door	206 939 0943	
Mikey WALDRON	RAVENSDALE PAINT	360 775 9735	
[illegible]	UFC		
Brandon Elley	MGB		
Humberto Alcaraz	MGB		
Gustavo Castaneda	O.W.P.		
Jose Luis Arroyo	Carrillo CONST.	720 561 0671	
DAVID DUGGER	AXIOM	360-410 6959	Ddugger6311@yahoo.com
MIKE JENKINS	USM		

Common Area

February 2016 - March 2016

February 2016

Su	Mo	Tu	We	Th	Fr	Sa
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29					

March 2016

Su	Mo	Tu	We	Th	Fr	Sa
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

	Monday	Tuesday	Wednesday	Thursday	Friday
Feb 8 - 12	**Feb 8**	**9**	**10**	**11**	**12**
	From Jan 28 — Frame Ceilings / ACT Wiring				
	From Jan 28 — Install Lighting Rough-in / HVAC Drops				MEFP Rough-in Inspection (FINAL)
	From Feb 5 — Spray Foam / Insulate Ceilings				
Feb 15 - 19	**15**	**16**	**17**	**18**	**19**
	Hang Ceilings				
	Insulate Walls		Hang Common Area		
Feb 22 - 26	**22**	**23**	**24**	**25**	**26**
	Hang Common Area				Tape / Texture Common area — To Mar 12
	Install Interior Storefront				
Feb 29 - Mar 4	**29**	**Mar 1**	**2**	**3**	**4**
	Tape / Texture Common area — To Mar 12				
Mar 7 - 11	**7**	**8**	**9**	**10**	**11**
	Tape / Texture Common area — To Mar 12				

General Construction Schedule

February 2016 - March 2016

February 2016

Su	Mo	Tu	We	Th	Fr	Sa
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29					

March 2016

Su	Mo	Tu	We	Th	Fr	Sa
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

	Monday	Tuesday	Wednesday	Thursday	Friday
Feb 8 - 12	**Feb 8**	**9**	**10**	**11**	**12**
	From Jan 29	Tape / Texture (L5)		Tape / Texture L4	
	From Feb 4		Build / Hang Soffits L4		
	Complete soffit MEFP Install L4				Hang L3 Units To Feb 19
	Insulate / RC L3			Paint L5	
				Stock L3 Rock	
Feb 15 - 19	**15**	**16**	**17**	**18**	**19**
	Tape / Texture L4				
	Hang L3 Units				
	Gypcrete L5			Build / Hang Soffits L3	To Feb 26
Feb 22 - 26	**22**	**23**	**24**	**25**	**26**
	Tape / Texture L4			Tape / Texture L3	
	Build / Hang Soffits L3				
	Complete soffit MEFP Install L3				
				Paint L4	
Feb 29 - Mar 4	**29**	**Mar 1**	**2**	**3**	**4**
	Tape / Texture L3				
	Gypcrete L4				
Mar 7 - 11	**7**	**8**	**9**	**10**	**11**
	Tape / Texture L3			Paint L3	

Finish Schedule

February 2016 - March 2016

February 2016

Su	Mo	Tu	We	Th	Fr	Sa
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29					

March 2016

Su	Mo	Tu	We	Th	Fr	Sa
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

	Monday	Tuesday	Wednesday	Thursday	Friday
Feb 8 - 12	**Feb 8**	**9**	**10**	**11**	**12**
	From Feb 3 — MEFP Trim (L6)				
	From Feb 5 — Cabinet Install (L6)				
	Doors / Millwork L6				
	Flooring (L7)				
		Carpet (L7)			
		Hardware / Shelves Install (L7)			
				Flooring L6	
Feb 15 - 19	**15**	**16**	**17**	**18**	**19**
	Doors / Millwork L6				
	Flooring L6				
	Final Paint L6				
	Rough Clean (L7)				
Feb 22 - 26	**22**	**23**	**24**	**25**	**26**
	Final Paint L6				
	Carpet L6				
		Hardware / Shelves Install L6			
Feb 29 - Mar 4	**29**	**Mar 1**	**2**	**3**	**4**
	Rough Clean L6				
Mar 7 - 11	**7**	**8**	**9**	**10**	**11**