EXXEL PACIFIC
GENERAL CONTRACTORS

Superintendent Pre-Construction Meeting
With Subcontractors

Agenda for Discussion

Subcontractor: ONE WAY

Subcontractor Representative (s): RICH DONELSON **Signature:** R D

_____ **Signature:** _____

Exxel Pacific Superintendent: TIM CONNER **Signature:** _____

Exxel Pacific Safety Director: _____ **Signature:** _____

Job Name: CORA APARTMENTS **Date:** 4/21/16 **Time:** 8:00

Superintendents shall discuss all items listed below with a representative of subcontractor. The representative should be the owner of the subcontracting firm and/or foreman. Have subcontractor initial beside each item discussed. This signifies that subcontractor has read, understands and agrees to the policies. Elaborate each item as you see fit.

I. Safety Items

Initials	Description
RD	1. Written project specific safety plan is on site and has been reviewed. Copy on file with Exxel Superintendent prior to commencing work.
_____	2. Written project specific fall protection plan is on site. Copy on file with Exxel Superintendent prior to commencing work. Signed and dated by employees on job. Zero tolerance for any violation of the Fall Protection Standard.
_____	3. ANSI Z87.1 approved safety glasses, hard hats, and proper footwear are required while onsite, all the time, on everyone.
_____	4. Appropriate clothing must be worn. No tennis shoes, shorts, or tank tops. 4" sleeves required on shirts. High visibility Class II shirt/vest required at all times.
_____	5. Delivery drivers must wear all required PPE (Personal Protective Equipment).
_____	6. Radios, I-Pods, MP3 Players, or headphones not allowed onsite.
_____	7. Consumption of alcoholic beverages or drugs not allowed (nor allowed in vehicles).
_____	8. Discuss route to hospital, emergency phone numbers, and emergency meeting area. *Posted on safety bulletin board.*
_____	9. Discuss MSDS/SDS location.
_____	10. All Supervisors must have a current First Aid card; obtain at least two (2) cards from subcontractor's crew who will be onsite.
_____	11. Received Top Ten Safety Observations handout.
_____	12. Subcontractor will assign a project safety representative that will attend weekly project safety walk conducted by Exxel Project Safety Coordinator. CHADDRICK WALTERS
_____	13. Exxel Superintendent will hold a site wide weekly safety meeting on MONDAYS at 7am.
_____	14. Subcontractor will conduct a weekly safety inspection of their work area and provide report to Exxel office.

RD

_____ 15. Subcontractor will conduct a daily inspection of their mobile equipment and scaffolding and provide the reports on Friday of each week to Exxel office.

_____ 16. All subcontractor's employees must go through the Exxel Pacific Project Safety Orientation.

_____ 17. Mandatory attendance at Subcontractor Coordination Meeting. TBD – DAILY INITIAL

_____ 18. Clean up will be performed on daily a basis. Subcontractor will remove debris off site as needed to maintain a safe and clean job site.

_____ 19. No firearms allowed onsite.

_____ 20. Task lighting required to perform work is to be provided by Subcontractor.

_____ 21. Job site work hours 7-6 DAILY Monday through Friday. Any work other than this must be coordinated with Exxel Superintendent. Proper supervision, First Aid Cards, etc. required. 9-6 WEEKENDS HOLIDAYS

_____ 22. Injuries must be reported to Exxel Superintendent immediately and Incident Report turned in within 24 hours.

_____ 23. Subcontractor is required to follow ALL State and Federal Safety Regulations.

_____ 24. Subcontractor must have at least one supervisor on site who can translate if they have non-English speaking workers.

_____ 25. Danger tape and caution tape will have the Exxel danger/caution tape sign completed and attached to it. Danger tape is to be used whenever access is prohibited due to life threatening or serious injury exposure. Caution tape is to be used when a temporary barricade is needed for exposures that are not life threatening or will not cause serious injury.

_____ 26. Chinese/Asian made rigging are not allowed to be used on Exxel Pacific projects for hoisting. Overhead hoisting of pallets is allowed using picking forks **only**.

_____ 27. Post accident drug testing is required for all injuries that require off site medical treatment, for property damage of $2000 or more, or when a person's actions cause someone else to be injured and off site medical treatment is required.

_____ 28. Exxel Pacific has the right to remove anyone from the site for any safety violation.

_____ 29. Contractors will **not** alter other trades work unless they have the approval of the appropriate contractor or Exxel Pacific.

_____ 30. Halogen task lights (small portable type) are not allowed to be used on Exxel Pacific projects.

_____ We want this jobsite to be clean and safe at all times. The items listed above will help insure a safe/clean and productive project. If any of the items listed above are violated, you will be given only one (1) verbal warning (written notice to Exxel office). The next step will be for Exxel personnel or crews to immediately correct the violation at the subcontractor's expense.

II. Administrative

_____ 1. Parking spaces and locations for subcontractor/suppliers.

_____ 2. Review Exxel's master project schedule to assure that subcontractor's schedule and manpower requirements will comply with Exxel's project schedule requirements: (see Section III below)

SHORING @ P-LEVELS
PICK UP- LEVELS

First day onsite. - 6/1/16
Milestones.- BOTTOM OF THE HOLE
Long Lead Items. SUMP BASINS 4-5 DAY 2 WEEKS 4 STRUCTURE,
Manpower. 3-4 BELOW GRADE 10-12

_____ 3. Material storage requirements. Area/length of time required.

_____ 4. Review contract scope of work. Discuss.

_____ 5. Review quality control. What will subcontractor do to check their work? What does Exxel expect? Do not cover over previous trades work unless you think its o.k.

_____ 6. Names, phone number of key subcontractor personnel.

_____ 7. Perform no work outside written scope of contract unless signed change order is received by your office. Exxel Superintendent has no authority to order extra work. Do not do work on verbal direction. Give advanced notice.

_____ 8. As-built drawings. If subcontractor is required to keep updated, they must be updated monthly and on Exxel Superintendent set onsite.

_____ 9. Backcharges. If you find yourself in a position of being backcharged or you're possibly having to backcharge another subcontract, notify Exxel Superintendent immediately. Do no work unless your office has signed change orders to perform.

III. Miscellaneous Notes & Other Issues

1. Punchlist and phase completion. Ending each phase completely and correctly is extremely critical. It is expected that when you leave the jobsite for a period of time, that your work is complete enough for other trades to follow behind you in an efficient manner. Tools, material and equipment storage is not allowed unless O.K.'d by other trades and Exxel Superintendent. Final punchlist will be generated at job's end. Prior to this list, it is expected that you have generated your own pre-punch list and have completed it. Remember – never leave an item that you yourself would not find acceptable at you own house!! It is expected that upon receipt of the final punchlist, you will be onsite and working to correct the items for which you are responsible. If no effort or schedule is made within 48 hours of the publishing date of the list, Exxel will perform your work or find someone who will at your cost by way of deductive change order.

2. Scheduling is one key to a successful job. You have agreed to the posted job schedule and will man the job in order to keep this schedule. If a conflict arises, Exxel expects reasonable notice so a plan can be made to complete the project on time without causing great expense to the project team.

3. If extra work is required to be performed on a time and material basis by Exxel, approved by Exxel's Project Manager in advance, all work must be supported by DAILY work tickets that specifically outline work performed, names of employees doing the work, hours worked by each employee, equipment used and materials consumed. These tickets must be approved and signed DAILY by the Project Superintendent (and no other Exxel site employee unless agreed to in advance).

4. Competent Person: Thaddeus Waites

5. If you are using Exxel Pacific's scaffolding, you must sign the Scaffolding Hold Harmless form.

6. Discuss whom the subcontractor plans to use as a rigger/signal person and what their qualifications are. All riggers/signalers must be approved by Exxel, be currently qualified, and have a minimum of 3 years of experience rigging/signaling for the type of crane being used. *(For Tower Cranes, give contractor a copy of Tower Crane Voice Commands)*

Top Ten Safety Observations

Fall Protection

- Any walking/working surface 4' or greater needs guardrails or a means of fall protection.
- Anytime working over 10' a written fall protection work plan is required 100%.
- While in a boom lift, a full body harness and lanyard must be worn 100%.

Guardrails

- Top rail at 39"- 45" in height. Mid-rail half way down and a toe board.
- Railings made of 2"x 4" must be attached to the inside of the post. Posts must be spaced every 8' or less.
- Guardrails must be smooth and free of protruding nails, etc.

Personal Protective Equipment

- Hard hats, safety glasses ANSI Z87.1, leather work boots, shirts with at least 4" sleeves, and long pants must be worn 100%. Earplugs, dust masks, respirators and/or face shields may be required due to work being performed and exposure to hazards.
- Guards must be in place on table saws, grinders, etc.

Gas cans

- NO plastic gas cans. Only approved metal fuel containers are allowed.

Ladders

- Access ladders must be tied off and secured. They must extend 3' above landing.
- Do not separate extension ladders.
- Inspect ladder before using. It must be in good condition, free from cracks, bent or broken rungs, and free of oily or slippery substances.
- Use appropriate ladder for the job. Do not use an A-frame ladder as a straight ladder.
- Do not stand on the top or 2nd to the top step of an A-frame ladder.

Rebar/Anchor bolts

- All impalement hazards must be protected or capped with square approved rebar caps.
- Mushroom caps are not accepted as protection for impalement hazards.

Electrical cords

- Cords must be inspected daily.
- Cords must be in good condition with ground prong in place, no exposed wiring, and must be either GFCI or Ground Assurance Program (tested on a quarterly basis and marked with the appropriate color coding).

Temporary Lighting

- Light strings must be kept off the ground and suspended with non-conductive material.
- All sockets must have a light bulb in place and cages must be intact protecting bulbs.
- Task lights must have a glass lens and protective cage in place.
- Halogen task lights (small portable type) are not allowed to be used on Exxel Pacific projects.
- All walkways, stairways, etc. must have adequate access lighting.

Forklifts

- Operator must be trained/certified and have documentation.
- Seatbelts MUST be worn at all times.
- Daily inspection must be conducted and documented.

Housekeeping

- All access points, walkways, and stairways must be kept clean and clear of debris and materials at all times.
- Daily clean-up is required.