EXXEL PACIFIC
GENERAL CONTRACTORS

THE CORA APTS

19W HARRISON ST• SEATTLE, WA 98119 • (206) 453-1005 • Fax (206) 457-8941

SUBCONTRACTOR FOREMAN'S MEETING

Meeting Minutes #02 –July 13, 2016

ATTENDEES:

	NAME	COMPANY	EMAIL	PHONE
☒	Tim Conner	Superintendent, Exxel Pacific	timc@exxelpacific.com	360-815-0766
☐	Brett Armstrong	Senior Superintendent, Exxel	barmstrong@exxelpacific.com	360-815-2893
☒	Heath Merrigan	Site Foreman, Exxel Pacific	heathb@exxelpacific.com	402-730-3985
☐	Jola Bielecki	Project Engineer, Exxel Pacific	jolab@exxelpacific.com	360-734-2872
☐	Victor Vo	Project Manager, Exxel Pacific	victorv@exxelpacific.com	360-734-2872
☒	Thaddeus	Foreman, One Way plumbing		425-499-5857
☒	Brian Sand	Superintendent, Braycon	brians@braycon.com	206-713-4615
☒	Chuck Burton	Superintendent, True		425-864-6900
☐	Jim Bates	Gen. Supt., Sound WP		206-786-0741
☐	John Studioso	Gen. Supt. Independent Electric		503-545-3900
☐				

A. SAFETY

1. PPE 100% onsite, including safety glasses.
2. No Smoking inside fence line, don't leave butts on the ground.
3. Make sure work area and equipment inspections are being filled out and turned in. Reviewed catastrophic forklift failure.
4. Pre-Lift Meetings will be held daily at 6:45 AM.
5. Housekeeping – It is imperative that everyone participates in maintaining a clean job site. Debris should be removed daily. Exxel will be bringing in a flyable dumpster to help facilitate.
6. Parking – No parking on the street. All should park on L5 at the Swedish parking garage.
7.
8. Rebar Caps – All footing dowel rebar is required to be capped.

B. SCHEDULE

1. **Upcoming tasks:**
   - Interior walls pour 7/15
   - Cad trucks for pipe backfill 7/15.
   - Crane Monday 7/18
   - 320 Ex mobe in 7/18 pm for 7/19 export
     7/19 import capbreak to stage for 7/20 cap break install
     Majority of capbreak complete by COB 7/20, vapor barrier and rebar 7/21
   - SOG pour 7/22-this day must and will be hit

C. DELIVERIES

1. First point of contact for deliveries is Heath Merrigan .
2. Subcontractors should also be coordinating amongst themselves to avoid conflict
3.
4.

D. RFI/ASI/Holdups

1. None at this time

E. **Quality Control**

1. All trades are expected to perform quality control inspections of their own work.
   a) Exxel will implement a quality control program, in which subcontractors will participate
2. Fire Rating – All parties providing fire rated products need to provide Exxel with hard copies of fire rating information to go in a binder.

F. **OLD BUSINESS**

2.2

G. **NEW BUSINESS**

5.1 Discussed that all trades may need to work OT the week of 7/18 in order to ensure that we are ready for Friday 7/22 SOB pour.
Next milestone is L1 elevated slab pour. Looking to make up time to get back on schedule.

Distribution List: All names under attendees list

EXXEL PACIFIC
GENERAL CONTRACTORS

19 W. Harrison

ID	Task Name	Duration	Start	Finish
1	**TOTAL PROJECT DURATION**	**404 days**	**Fri 1/8/16**	**Tue 8/8/17**
107	**Building**	**323 days**	**Mon 5/2/16**	**Tue 8/8/17**
117	**Structure**	**169 days**	**Thu 5/26/16**	**Thu 1/26/17**
118	**Concrete**	**103 days**	**Thu 5/26/16**	**Thu 10/20/16**
119	**P1 Parking Level**	**40 days**	**Thu 5/26/16**	**Fri 7/22/16**
122	Sub underslab slab MEP	6 days	Tue 7/12/16	Tue 7/19/16
124	Exterior Walls	20 days	Fri 6/10/16	Fri 7/8/16
126	Interior Walls	6 days	Fri 7/8/16	Fri 7/15/16
127	Bkfl Fndtn & SOG	9 days	Mon 7/11/16	Thu 7/21/16
128	Slab on Grade	1 day	Fri 7/22/16	Fri 7/22/16
129	**Level 1**	**27 days**	**Mon 7/25/16**	**Tue 8/30/16**
130	Suspended slab	14 days	Mon 7/25/16	Thu 8/11/16
131	Water proofing	5 days	Fri 7/29/16	Thu 8/4/16

M T W T F S S M T W T F S S M T W T F S S M T W T F S S M