OWP LLC CHANGE ORDER BUDGET

OWP# 2023

BUILDER: CHINN CONSTRUCTION

JOB NAME: HADLEY PROJECT

SALE PRICE: 999 $1,232

Posted
03/23/2016

LABOR	CODE	BUDGET	MATERIAL	CODE	BUDGET	DIVISION 6	CODE	BUDGET
SUPERVISION	100							
TAKEOFF & PURCHASE	101		GW WASTE / STORM	210		SUBCONTRACTOR	600	
GW WASTE / STORM	110		GARAGE	211	$585	ENGINEERING/PLANS	601	
GARAGE	111	$272	CANOUT	212		RENTAL EQUIPMENT	602	
CANOUT	112		FOUNDATION DRAIN	213		PERMIT & LICENSES	603	
FOUNDATION DRAIN	113		ROUGHIN	220		BACKCHARGES	604	
ROUGHIN	120		FINISH	230				
FINISH	130		GAS	240		SHOP LABOR	606	
GAS	140		WATER MAIN / INSULATION	241		OTHER EXPENSES	607	
WATER MAIN / INSULATION	141		MECHANICAL ROOM	242				
MECHANICAL ROOM	142		CONDENSATION DRAINS	243				
CONDENSATION DRAINS	143		FIRE CAULKING	244				
FIRE CAULKING	144		WARRANTY	250				
WARRANTY	150		T & M	251				
T & M	151							
LABOR BURDEN 46%		$126.07						
LABOR BURDEN 7.65%		$20.81						

DESCRIPTION OF CHANGE:

Change Order 12

Change Media Room to Cast Iron

CHINN
CONSTRUCTION, LLC

CHANGE ORDER

X Contractor X Subcontractor X Field Other

Change Order Number: **14-0905.09- -12** Date: **3/16/2016**

Project: **Hadley Project**
2601 76th Ave SE
Mercer Island, WA 98040

CO Issued to: **One Way Plumbing LLC**
127 - 10th ST S STE 200
Kirkland, WA 98033

Subcontract Date: **11/12/2014**

Contract For: **Bidder Designed Plumbing**

You are directed to make the following changes in this Subcontract:

Add/Deduct the following to your contract scope:

Item	Description	Cost Code	Add/Deduct
1	COP 100 - Change DWV routed through the media room from plastic to cast iron. Scope includes both vertical and horizontal piping.	.2200.22000	$1,232.00

Total This Change Order:	**$1,232.00**
The original Contract Sum was	$2,469,500.00
Net change by previous Change Orders.....	$198,222.00
The Contract Sum prior to this Change Order was.....	$2,667,722.00
The Contract Sum will be increased by this Change Order by.....	$1,232.00
The new Contract Sum including this Change Order will be.....	$2,668,954.00
The Contract Time will be changed by.....	(0) Days
The Date of Completion as of the date of this Change Order therefore is.....	Unchanged

Contractor: **CHINN Construction, LLC**

By: _____

Date: _____

Subcontractor : **One Way Plumbing LLC**

By: M Blum

Date: 3/23/2016

14715 NE 95th Street, Suite 101, Redmond, WA 98052 • P.O. Box 2137, Redmond, WA 98073-2137
v: 425.898.1688 • f: 425.898.0885

Richard Donelson

From: Richard Donelson
Sent: Friday, March 11, 2016 12:03 PM
To: 'Charlie Poggemann'
Cc: Eric Bull; Sim Mooers; Mark Pesanti
Subject: RE: Hadley Media Room DWV upgrades

Sounds good. Thanks.

Richard Donelson
Project Manager / Estimator
127 10th Street South Suite 200
Kirkland, WA 98033
richd@owpllc.net
425-591-4296 cell

From: Charlie Poggemann [mailto:charliep@chinnconstruction.com]
Sent: Friday, March 11, 2016 11:37 AM
To: Richard Donelson <richd@owpllc.net>
Cc: Eric Bull <ericb@chinnconstruction.com>; Sim Mooers <simm@chinnconstruction.com>; Mark Pesanti <markp@chinnconstruction.com>
Subject: RE: Hadley Media Room DWV upgrades

Richard,
The owner would like to do the verticals. I am sending them a formal change order today for approval.
Charlie

From: Richard Donelson [mailto:richd@owpllc.net]
Sent: Thursday, March 10, 2016 1:19 PM
To: Charlie Poggemann <charliep@chinnconstruction.com>
Cc: Eric Bull <ericb@chinnconstruction.com>; Sim Mooers <simm@chinnconstruction.com>
Subject: RE: Hadley Media Room DWV upgrades

Horizontal: $1,781 + 10% OH&P = $1,959
Vertical: $1,120 + 10% OH&P = $1,232

Let me know what they decide. Thanks.

Richard Donelson
Project Manager / Estimator
127 10th Street South Suite 200
Kirkland, WA 98033
richd@owpllc.net
425-591-4296 cell

From: Charlie Poggemann [mailto:charliep@chinnconstruction.com]
Sent: Thursday, March 10, 2016 12:00 PM
To: Richard Donelson <richd@owpllc.net>
Cc: Eric Bull <ericb@chinnconstruction.com>; Joe Barnhart (Joe.owpllc@outlook.com) <Joe.owpllc@outlook.com>; Sim Mooers <simm@chinnconstruction.com>
Subject: Hadley Media Room DWV upgrades

Richard,

Please send me a price to upgrade the media room DWV piping to cast iron. The owner requested two proposals, the vertical drops and the horizontal drains.

Sincerely,

Charlie Poggemann

CHINN CONSTRUCTION, LLC

(425) 898-1688 tel
(425) 898-0885 fax
(425) 786-4388 cell

14715 NE 95th ST Suite 101, Redmond WA 98052
PO Box 2137, Redmond WA 98073