OWP LLC CHANGE ORDER BUDGET

OWP# 2029

BUILDER: EXXEL PACIFIC

JOB NAME: PARSONAGE

SALE PRICE: 999 $8,237 $2,532 Parsonage / $5,705 Cora

Posted
07/11/2017

LABOR	CODE	BUDGET	MATERIAL	CODE	BUDGET	DIVISION 6	CODE	BUDGET
SUPERVISION	100							
TAKEOFF & PURCHASE	101	$200 $100	GW WASTE / STORM	210		SUBCONTRACTOR	600	$489 244.50
GW WASTE / STORM	110	$667 $333.50	GARAGE	211		ENGINEERING/PLANS	601	
GARAGE	111		CANOUT	212		RENTAL EQUIPMENT	602	
CANOUT	112		FOUNDATION DRAIN	213		PERMIT & LICENSES	603	
FOUNDATION DRAIN	113		ROUGHIN	220		BACKCHARGES	604	
ROUGHIN	120	$464 $232	FINISH	230	$175 $87.50			
FINISH	130		GAS	240		SHOP LABOR	606	
GAS	140		WATER MAIN / INSULATION	241		OTHER EXPENSES	607	
WATER MAIN / INSULATION	141		MECHANICAL ROOM	242				
MECHANICAL ROOM	142		CONDENSATION DRAINS	243				
CONDENSATION DRAINS	143		FIRE CAULKING	244				
FIRE CAULKING	144		WARRANTY	250				
WARRANTY	150		T & M	251				
T & M	151							
LABOR BURDEN 45%		$598.95	$299.48 / $299.47					
LABOR BURDEN 7.65%		$101.82	$50.91					

DESCRIPTION OF CHANGE:

Change Order 05

Framing issues, tub repairs, trenching for courtyard drains, undermount sink for historic house.

NOTE: Most of the money from this change is for Cora. Exxel Pacific's budget at Cora is busted, so they are paying us for changes at Cora through Parsonage.

EXXEL PACIFIC
GENERAL CONTRACTORS

Subcontract Change Order

Distribution
- [ ] One Way Plumbing LLC
- [ ] Office
- [ ] Field

Project: 201606. The Parsonage Apartments
4132 Brooklyn Avenue NE
Seattle, WA 98105

Change Order #: 5
Change Order Date: 7/10/17
Subcontract #: 201606ONELLC

To (Subcontractor): One Way Plumbing LLC
127 10TH St So., Ste 200
Kirkland, WA 98033

You are directed to make the following changes in this SubContract:

PCO	ACO	Description	Phase	Amount
214	IC23	Plumbing Systems	L1.220000.	3,474.00
		PCO #214 - Revise Plumbing in 510 and 610 (Framing Issue)		
		Subcontractor to remove and reinstall plumbing in unit #510 and #610 due to incorrect framing. Reference OWP COR dated 3/16/17 for pricing.		
221	IC23	Plumbing Systems	L1.220000.	489.00
		PCO #221 - Tub Repairs		
		Tub Repairs (Chip Away). Reference One Way Plumbing COR #12 dated 7/6/17 for pricing.		
222	IC23	Plumbing Systems	L1.220000.	4,099.00
		PCO #222 - Trenching for Courtyard Drains		
		One Way Plumbing extra work for trenching required at courtyard drains. Reference One Way Plumbing COR #11r1 dated 7/5/17 for pricing.		
166	IC23	Plumbing Systems	L1.220000.	175.00
		Undermount Sink for Historic House		
		Change kitchen sink and vanity sink in Historic House to undermount sinks(Lenova PU-01-W and LS18304). Reference Oneway COR #10 dated April 21, 2017.		

Total **8,237.00**

Not valid until signed by both the Subcontractor and Contractor. Signature of the Subcontractor indicates the Subcontractor's agreement herewith, including any adjustment in the Subcontract Sum or Time.

The original Subcontract Sum was	**1,113,220.00**
The net change by previously authorized Change Orders was	**8,701.00**
The Subcontract Sum prior to this Change Order was	**1,121,921.00**
The Subcontract Sum will be increased by this Change Order	**8,237.00**
The new Subcontract Sum will be	**1,130,158.00**

Authorized By Contractor:
Exxel Pacific, Inc.
323 Telegraph Road
Bellingham WA 98226

By: B Ryan
Date: 7/10/17

Accepted By Subcontractor:
One Way Plumbing LLC
127 10TH St So., Ste 200
Kirkland, WA 98033

By: _____
Date: 7/10/17

Change Order Request

March 16, 2017

Exxel Pacific
4220 Aurora Avenue N.
Seattle, WA 98103
Attn: Mason Seto

Re: Parsonage – Change Order Request #9r1 – Remove & Reinstall Plumbing Due to Framing

Mason,

Per 3/9/17 daily report, OWP had to remove and reinstall the plumbing in units 510 and 610, next to the stairwell. The furred bathroom wall framing was installed too close to the stairwell to allow for two layers of drywall, so the plumbing had to be removed and the wall re-framed in a new location. Total cost is $3,021 + 15% OH&P = $3,474. Please issue an official Change Order at your earliest convenience. Let me know if you have any questions or require further information. Thank you.

Sincerely,

Richard Donelson
Project Manager / Estimator
richd@owpllc.net
425-591-4296 cell

Change Order Request

July 6, 2017

Exxel Pacific
4220 Aurora Avenue N.
Seattle, WA 98103
Attn: Ben Prigmore

Re: Parsonage – Change Order Request #12 – Tub Repairs

Ben,

Total cost for tub repairs due to trade damage that occurred after tub sign-off's were complete is $425 + 15% OH&P = $489. Please issue an official Change Order at your earliest convenience. Let me know if you have any questions or require further information. Thank you.

Sincerely,

Richard Donelson
Project Manager / Estimator
richd@owpllc.net
425-591-4296 cell

Change Order Request

July 5, 2017

Exxel Pacific
4220 Aurora Avenue N.
Seattle, WA 98103
Attn: Ben Prigmore

Re: Parsonage – Change Order Request #11r1 – Trenching for Courtyard Drains

Ben,

Per attached T&M ticket, OWP was directed to hand dig trenches for the courtyard drains and rain chain drains. Total cost is $3,564 + 15% OH&P = $4,099. Please issue an official Change Order at your earliest convenience. Let me know if you have any questions or require further information. Thank you.

Sincerely,

Richard Donelson
Project Manager / Estimator
richd@owpllc.net
425-591-4296 cell

Change Order Request

April 21, 2017

Exxel Pacific
4220 Aurora Avenue N.
Seattle, WA 98103
Attn: Mason Seto

Re: Parsonage – Change Order Request #10 – Historic House Undermount Sinks

Mason,

Per Owner request, total cost to supply Lenova PU-01-W and LS18304 lav and kitchen sinks for the historic house, in lieu of drop-in sinks, is $175. Please issue an official Change Order at your earliest convenience. Let me know if you have any questions or require further information. Thank you.

Sincerely,

Richard Donelson
Project Manager / Estimator
richd@owpllc.net
425-591-4296 cell