EXXEL PACIFIC
GENERAL CONTRACTORS

Subcontract Change Order

Distribution
- [ ] One Way Plumbing LLC
- [ ] Office
- [ ] Field

Project: 201602. The Cora Apartments (19 W Harrison)
19 W Harrison
Seattle, WA 98109

Change Order #: 5
Change Order Date: 4/13/17
Subcontract #: 201602ONELLC

To (Subcontractor): One Way Plumbing LLC
127 10TH St So., Ste 200
Kirkland, WA 98033

You are directed to make the following changes in this SubContract:

PCO	ACO	Description	Phase	Amount
105	5	Plumbing Systems	L1.220000.	-1,971.00

OWP - Credit for Residential Unit Bathroom Sink Substitute

One Way Plumbing, LLC - Credit for substituting Toto sinks with Lenova sinks in all Unit Bathrooms due to unacceptable long lead time, with Owner's approval and per approved submittal.

Total **-1,971.00**

Not valid until signed by both the Subcontractor and Contractor. Signature of the Subcontractor indicates the Subcontractor's agreement herewith, including any adjustment in the Subcontract Sum or Time.

The original Subcontract Sum was	**1,179,300.00**
The net change by previously authorized Change Orders was	**21,988.00**
The Subcontract Sum prior to this Change Order was	**1,201,288.00**
The Subcontract Sum will be decreased by this Change Order	**-1,971.00**
The new Subcontract Sum will be	**1,199,317.00**

Authorized By Contractor:

Exxel Pacific, Inc.
323 Telegraph Road
Bellingham WA 98226

By: _____
Date: 4/13/17

Accepted By Subcontractor:

One Way Plumbing LLC
127 10TH St So., Ste 200
Kirkland, WA 98033

By: _____ Digitally signed by Richard Donelson Date: 2017.04.13 14:49:02-07'00'
Date: 4/13/17

Change Order Request

March 22, 2017

Exxel Pacific
4220 Aurora Avenue N.
Seattle, WA 98103
Attn: Ben Prigmore

Re: Cora Apartments – Change Order Request #11 Lav Sink Change

Ben,

Per email correspondence, the specified Toto LT221 lav sink has a 12 week lead time, which does not work with the project schedule. Total credit to provide Lenova PU-01-W lav sinks in lieu of the Toto lav sink is <$1,971>. Let me know if you have any questions or require further information. Thank you.

Sincerely,

Richard Donelson
Project Manager / Estimator
richd@owpllc.net
425-591-4296 cell